



James B Delamater Activity Center Master Plan Update December 2022



1.0	Acknowledgements	3
2.0	Executive Summary	4
3.0	Process	5
4.0	Program + Phasing	6
5.0	Design Concept	11
6.0	Probable Cost	15
7.0	Conclusion	17
8.0	Appendix	18
	.ASNMSU Student Survey Summary	18
	.Existing Plans	21
	.CIP Project Summaries	24
	.Facility Condition Assessment	36

New Mexico State University

Danois Montoya, Associate Director, University Recreation

Michelle Mason, Deputy Head Intramural/Rec, NMSU Recreational Sport

Christopher Aiken, Asst Prof, NMSU Department of Kinesiology

Heather Watenpaugh, University Architect, Facilities Services University Architect & Space Management

Robert Estrada, Assistant Director, NMSU Project Development & Engineering

Sal Iturralde, Senior Project Manager, NMSU Project Development & Engineering

Michael Vielma, Project Manager, NMSU Project Development & Engineering

Garret Moseley, Student President, Associated Students of New Mexico State University

Citlalli Benitez, Director of Governmental Affairs, Associated Students of New Mexico State University

Assessment Prepared by

Ray Vigil, Architect | Principal, Vigil & Associates

Vicente Castillo, Architect | Principal, Vigil & Associates

Jim Graf, AIA, LEED AP

Zach Gaillour

Gerardo Ruiz

New Mexico State University retained Vigil and Associates to update the Master Plan for the James B Delamater Activity Center created in 2014. The update will help the University in pursuing funding at the state legislature as well as other sources.

The purposes of this report are:

- Analyze the input from students and other users of the Activity Center to identify the critical needs with the highest demand.
- Develop a strategy to address these needs efficiently in the short term.
- Come up with a phased strategy for long term implementation.
- Create conceptual sketches and diagrams to aid in the visualization of possible solutions.
- Develop budgets using these concepts to establish scope as well as incorporating CIP Project Summaries previously determined.
- To have a document to provide concrete information for funding during the upcoming legislative session and future sessions as well as other funding opportunities.

The scope of this update does not include the adjacent Aquatics Center.



In order to determine the scope of improvements and their priorities a number of steps were taken during the Master Planning process.

1. A Kick-off meeting was held with team members identified and their roles explained.
2. A tour of the Activity Center was taken for participants to see the facilities firsthand, and challenges and opportunities pointed out.
3. ASNMSU provided student input through the means of an on-line survey in November 2022 as well as the student representative's direct knowledge of the facility. There were 466 responses to the survey - results are included in the appendix.
4. From this input functional areas of spaces were prioritized, responding to the perceived needs and cross checked to recognized standards for campus recreation centers and peer institution information.
5. Conceptual building designs were developed using the programmatic information for the prioritized functional areas. Images of these designs are included in this report.
6. Opinion of Probable Costs based on the conceptual designs were used to develop budgetary information.



Seeking to respond to student priorities, the ASNMSU conducted an online survey to receive input concerning the existing Activity Center. The survey asked about what activities the students would like to see supported and perceived deficiencies in of the center meeting those needs. Overwhelmingly the survey showed a demand for improved Fitness Equipment areas. VA confirmed that the existing Fitness area at the Activity Center is significantly undersized by NIRSA (National Intermural-Recreational Sports Association) standards for campuses. For the enrollment size of NMSU an area of about 17,000 SF would typically be identified for this purpose. The existing Fitness / Weight room is just under 5,000 SF. See chart below. From this information the decision was made to make this the priority to implement with any funds available. Other needs identified by the survey were a lounge space, rock-climbing, martial art/ combat sport, pickleball, and Futsal. These will be considered for future phase funding.

An early concept on how the additional space for a fitness area could be provided without a major addition was to convert the existing auxiliary gym into a fitness equipment area. In the survey, students supported this concept. VA developed conceptual images of how this conversion could be implemented. There was positive feedback from the students and staff on going in this direction. Potential equipment layouts were also shown based on interaction with students, staff, and equipment suppliers.

The cost of the Phase I priority work will be approximately \$1,000,000. See cost estimate section below.

Once the Fitness Area is moved a space for a future Lounge will be available as the next item on the priority list when funding becomes available. Future Phases of implementation are shown in the Phasing Plans that follow.

Main Campus Enrollment			15,000			Space Needs Analysis	
Activity	NIRSA Guidelines SF per 1000 students	Assignable SF	New		Peer Inst. UNM	Existing SF	Fitness Room
Total Fitness Equipment space	1186	17790	4845	12,217	21716		
Cardio Equipment	440	6600		1984			
Free Weight Space	295	4425		2855			
Group Exercise Space	351	5265		NA			
Group Indoor Cycling Space	72	1080		NA			
Multi-use Space	345	5175		2057			
Strength Equipment Space	309	4635		3281			
Stretching and Core Exercise Space	50	750		NA			

Phase I

The conversion of the existing Auxiliary Gym into a Fitness Center including the adjacent Storage Room.


Phase 2A

The conversion of the existing Fitness Area into a Lounge/ Study Area. Remodeling the Reception / Check-in Desk in the Lobby.

Phase 2B

The conversion of part of the existing Rock-Climbing Room to a Martial Arts / Combat Sports Area with the Rock-Climbing Area to remain. Optionally one existing Racquetball Court to be used to expand the area as required

First Floor Phasing



Phase 3

Remodeling of the Western part of the First Floor of the Activity Center to include the Locker Rooms, the Outdoor Center, Equipment Storage, Laundry Room, and a Training Room.

Phase 4

Provision of outdoor courts in the paved area to the East of the Main Gym. These could be either basketball or Pickleball or a combination of both in response to the demand.

Phase 5

Eventually a Multipurpose Athletic Court (MAC) facility could be added on per the original Master Plan to allow for a variety of sports (Futsal, roller hockey, etc.) with some capacity for spectator viewing.

Longer Range

An addition to the north side of the building adjacent to new Fitness Area could be considered in demand warrants expansion of Fitness function.


First Floor Phasing



Longer Range


Space currently occupied by the Kinesiology Department could be repurposed if they move to a new location per College of Education Master Plan. Space could be used for additional offices, multipurpose activities, group exercise, storage, etc.

Second Floor Phasing




There are upgrades to the entire building that have been identified in the CIP Project Summaries and they will be incorporated as appropriate during the phased development. These include a new roof, Fire sprinklers, HVAC systems replacement and new lighting.

Entire Building Updates



Section Through Fitness Center







Rock Climbing + Martial Arts



Opinion of Probable Construction Costs

12/19/2022

			Cost	Cost per Sq. Ft.
First Phase Priority Work				
	12,217	sq ft		
New Fitness Area Remodel	12,217	sq ft		
Demolition	12,217	sq ft	\$97,736	\$8
New Athletic Flooring	12,217	sq ft	\$183,255	\$15
New Wall treatment / Mirrors/ Paint	12,217	sq ft	\$61,085	\$5
Ceiling Treatment / Paint / Acoustics	12,217	sq ft	\$36,651	\$3
New Electrical Circuits	12,217	sq ft	\$73,302	\$6
New Interior Entry (360 sq ft)	12,217	sq ft	\$24,434	\$2
Equipment Infrastructure	12,217	sq ft	\$24,434	\$2
New windows at Exterior Walls (720 sq ft)	12,217	sq ft	\$61,085	\$5
New Light Monitors on Roof	12,217	sq ft	\$61,085	\$5
East Wall Waterproofing		ls	\$100,000	
Subtotal			\$723,067	
Contractor O & P	25.00%	180,767	\$903,834	
Contingency	10.00%	90,383	\$994,217	
Total Construction Cost			\$994,217	
Future Deferred Priority Work				
New Lounge Remodel	4872	sq ft	\$243,600	\$50
Fitness Equipment		ls	\$585,356	
Lounge Furnishings		ls	\$250,000	
Rock-Climbing / Martial Arts Remodel	2816	sq ft	\$112,640	\$40
New Lighting	19,905	sq ft	\$298,575	\$15
Fire Sprinkler System	113,434	sq ft	\$907,472	\$8
Exterior Upgrades		ls	\$82,000	
Redo Front Desk		ls	\$40,000	
Subtotal			\$2,519,643	
Other Costs				
Contractor O & P	20%	\$503,929	\$3,023,572	
Contingency	10.00%	\$302,357	\$3,325,929	
Total Construction Cost			\$3,325,929	
Soft Costs	25.00%		\$831,482	
Total Project Costs			\$4,157,411	

Opinion of Probable Construction Costs


12/19/2022

			Cost	Cost per Sq. Ft.
Future Phases- Project Costs- Includes 15% escalation from 2021				
CIP Identified Work not in Phase I				
Roof Replacement	ls		\$2,230,000	
HVAC System Upgrades	ls		\$8,885,000	
ADA compliance Upgrades	ls		\$253,000	
New lighting- remainder of building	93529 sq ft		\$1,870,580	\$20
Partial Building renovation	ls		\$4,257,000	
West Area including Locker Rooms				
Outdoor center, Equip. Stor., Laundry				
Subtotal			\$17,495,580	
Future improvements, Programs				
Pickleball / BB Courts at Pit Area	4		\$240,000	\$60,000
Spin Studio @ Raquetball Court	800 sq ft		\$40,000	\$50
Renovate Kiniseology Space	9200 sq ft		\$460,000	\$50
Fitness Addition	3400 sq ft		\$2,040,000	\$600
MAC Court Addition	12500 sq ft		\$7,500,000	\$600
Subtotal			\$10,280,000	

This Master Plan Update has identified future improvements to the James B Delamater Activity Center at NMSU and prioritized them to address the most critical needs first. These needs have been listed and budgets established so that a logical progression can be followed and funds pursued to accomplish them.


ASNMSU Student Survey Summary

Would you agree or disagree that Weight Room 131 in the Activity Center is too small and does not provide enough equipment and machines to properly accommodate the NMSU student population?




ASNMSU Survey Results


Would you agree or disagree that the gym equipment in Weight Room 131 is poor in quality and in need or replacing?




Given the current status of Weight Room 131, how likely are you to seek off campus, private gym memberships? (ie; Fitness One, Crunch, Anytime Fitness, Planet Fitness)




Would you be in favor of repurposing back Courts 5 and 6 to house a fully equipped, new weight room?



Given that the Activity Center doubles as an academic building, would you be in favor of repurposing Weight Room 131 to house a student lounge area?




Below is a list of other potential improvement projects for the Activity Center. Please list them in the order in which you believe they should be prioritized.




ASNMSU Survey Results

Please provide potential employments of the unused area behind the Activity Center that you believe would elevate the Activity Center and best serve the student population of NMSU.



JBD Activity Center Existing Plans



FACILITIES & SERVICES
UNIVERSITY ARCHITECT & SPACE MANAGEMENT
NEW MEXICO STATE UNIVERSITY
LAS CRUCES, NM 88003
PHONE # 545-7734

NAME- JAMES B. DELAMATER ACTIVITY CENTER	DRAWN BY	DATE	NOTES
NUMBER- 321	JD	02-19-15	AUDITED AND MADE CHANGES
ADDRESS- 1600 STEWART ST.	RD	09-22-16	UPDATE PLAN
YEAR BUILT- 1/1/1973	JD	09-22-17	UPDATE TITLE BLOCK
BUILDING GSF- 113434			
BUILDING NASP- 105144			
FLOOR GSF- 81420			
FLOOR NASP- 77042			

Room numbers used in this drawing reflect actual room markings where available. Unmarked rooms are assigned a number based upon surrounding room numbers. Please contact the office to coordinate all changes to room numbering.

*Note: This drawing has been prepared for FACILITY AUDIT purposes and is not to architectural drawing specifications. All room dimensions and square footage data are very accurate. Please inform the office of any changes, errors or omissions to maintain accurate drawings and database information.

FLOOR:	1
SHEET:	2-3



JBD Activity Center CIP Project Summaries

New Mexico State University FCA 2021
0321 · JAMES B. DELAMATER ACTIVITY CENTER
CIP Project Summaries

Project No.	Code	Project Name	MAAC	Project Budget
0321.2001	4.08.C05.3.	Roof Replacement	\$1,521,268	\$1,939,616
0321.2002	4.05.C02.2.	Exterior Upgrades	\$55,300	\$74,102
0321.2003	4.04.C02.2.	Exterior Wall Waterproofing	\$66,043	\$88,497
0321.2004	4.05.D03.3.	HVAC System Upgrade	\$5,765,850	\$7,726,239
0321.2005	3.05.A03.3.3.	ADA Compliance - Racquetball Court Upgrade	\$11,278	\$15,112
0321.2006	3.05.A03.3.3.	ADA Compliance - Interior Upgrades	\$58,106	\$77,862
0321.2007	3.05.A03.3.3.	ADA Compliance - Stair Upgrades	\$7,064	\$9,465
0321.2008	3.05.A03.2.3.	ADA Compliance - Multi-Stall Restroom Upgrades	\$1,722	\$2,307
0321.2009	3.04.A03.2.3.	ADA Compliance - Multi-Stall Restroom Renovations	\$84,904	\$113,771
0321.2010	4.04.F14.3.	Partial Building Renovation	\$2,762,640	\$3,701,938
Total of Project Budgets				\$13,748,910

Facility:	JAMES B. DELAMATER ACTIVITY CENTER	IDNO:	0321
Category:	4. Type 1:	08. Type 2:	C05. P/Class: 3.



Project Description

The building is protected by a combination of modified bitumen roofing and spray foam roofing. The modified bitumen roofing system is in fair to poor condition. The cap sheet granules are worn, and the walk pads are peeling from the roof. The spray foam roofing is uneven, creating lower areas for ponding.

Remove the spray foam and modified bitumen roofing systems. Install a thermoplastic polyolefin (TPO) membrane roofing system. The roofing system shall include tapered rigid insulation to provide positive drainage, as well as all required flashing and terminations.

Description	Cost Code	Quantity	Unit	Adjustment	Cost	Subtotal Cost
1 Remove spray foam roofing system	2.2447	58,540.0	SF	1.00	\$1.05	\$61,467
2 Remove modified bitumen roofing	2.2443	23,042.0	SF	1.00	\$1.50	\$34,563
3 Install TPO membrane roofing system	2.2439	81,582.0	SF	1.00	\$17.47	\$1,425,238
Maximum Allowable Construction Cost						\$1,521,268
Total Project Cost						\$1,939,616

Facility:	JAMES B. DELAMATER ACTIVITY CENTER	IDNO:	0321
Category:	4. Type 1:	05. Type 2:	C02. P/Class:
			2.



Project Description

The stucco system is cracking and chipping in multiple areas. A portion of the stucco system is starting to peel off the building.

Repair the cracks and chips in the stucco system. Apply a fog coat to the walls where stucco was repaired.

Description	Cost Code	Quantity	Unit	Adjustment	Cost	Subtotal Cost
1 Repair stucco	2.2321	2,500.0	SF	1.00	\$6.02	\$15,050
2 Apply fog coat	2.2320	25,000.0	SF	1.00	\$1.61	\$40,250
Maximum Allowable Construction Cost						\$55,300
Total Project Cost						\$74,102

Project 0321.2003 · Exterior Wall Waterproofing

Facility:	JAMES B. DELAMATER ACTIVITY CENTER	IDNO:	0321
Category:	4. Type 1:	04. Type 2:	C02. P/Class: 2.



Project Description

Efflorescence is visible on the north, east, and south walls of the auxiliary gym. The presence of efflorescence indicates that water is seeping through the walls. Staff reports that water will pond along the east wall of the auxiliary gym during heavy rainstorms.

Excavate the area adjacent to the north, east, and south walls of the auxiliary gym. Power wash and prep the exterior face of the wall. Apply a spray-on cementitious waterproofing agent to the portions of the walls that are below grade. Install a French drain along the north, east, and part of the south walls of the auxiliary gym. Backfill the area adjacent to the north, east, and south walls. After this is complete, clean interior walls. Regrade the area to the east, north, and south of the auxiliary gym to prevent water from ponding against the building.

Description	Cost Code	Quantity	Unit	Adjustment	Cost	Subtotal Cost
1 Excavate and backfill	0.0000	3,500.0	SF	1.00	\$2.06	\$7,210
2 Power wash exterior wall	2.2318	3,500.0	SF	1.00	\$1.82	\$6,370
3 Apply cementitious waterproofing	0.0000	3,500.0	SF	1.00	\$2.50	\$8,750
4 Install French drain	1.2113	250.0	LF	1.00	\$21.40	\$5,350
5 Clean interior walls	0.0000	3,500.0	SF	1.00	\$1.65	\$5,775
6 Regrade area adjacent to auxiliary gym	1.2114	3,750.0	SF	1.00	\$8.69	\$32,588
Maximum Allowable Construction Cost						\$66,043
Total Project Cost						\$88,497

Project 0321.2004 · HVAC System Upgrade

Facility:	JAMES B. DELAMATER ACTIVITY CENTER	IDNO:	0321
Category:	4. Type 1:	05. Type 2:	D03. P/Class: 3.

Project Description

Portions of the building's heating, ventilation, and air conditioning (HVAC) system are from the 1950s, 1980s, and 1990s and are nearing the end of their useful life span. Staff reports that portions of the building are always cold.

Replace the building's HVAC system.

Description	Cost Code	Quantity	Unit	Adjustment	Cost	Subtotal Cost
1 Replace the HVAC system	2.3827	113,434.0	SF	1.00	\$50.83	\$5,765,850
Maximum Allowable Construction Cost						\$5,765,850
Total Project Cost						\$7,726,239

Facility:	JAMES B. DELAMATER ACTIVITY CENTER	IDNO:	0321
Category:	3. Type 1:	05. Type 2:	A03.3. P/Class: 3.



Project Description

None of the four racquetball courts is ADA accessible. The doors leading into the courts do not meet the minimum ADA width requirements. The height difference between the raised wood racquetball court floor and the adjacent corridor floor exceeds the maximum allowed by current ADA standards. The slope of the door threshold exceeds the maximum slope allowed by current ADA standards. None of the racquetball courts are identified with an ADA compliant sign.

Enlarge the door opening at one racquetball court to meet current ADA requirements. Install door with ADA-compliant hardware. Install an ADA-compliant ramp to allow for access at the same racquetball court. In stall an ADA compliant tactile and Braille sign to identify the ADA accessible racquetball court.

Description	Cost Code	Quantity	Unit	Adjustment	Cost	Subtotal Cost
1 Enlarge door opening	2.2115	1.0	EA	1.00	\$2,369.95	\$2,370
2 Install door	2.2126	1.0	EA	1.00	\$2,694.96	\$2,695
3 Install ramp	1.1218	9.0	LF	1.00	\$678.94	\$6,110
4 Install sign	2.3617	1.0	EA	1.00	\$102.45	\$102
Maximum Allowable Construction Cost						\$11,278
Total Project Cost						\$15,112

Facility:	JAMES B. DELAMATER ACTIVITY CENTER	IDNO:	0321
Category:	3. Type 1:	05. Type 2:	A03.3. P/Class: 3.



Project Description

Numerous interior doors are equipped with knob-style handles. The mechanical rooms, electrical rooms, janitorial closets, and storage rooms are not identified with ADA-compliant signage. The main lobby reception desk is not equipped with a lower section that meets current ADA height requirements.

Replace the doorknobs with lever-style door handles as required on interior doors. Install ADA-compliant tactile and Braille signs at janitorial closets, mechanical rooms, electrical rooms, and storage rooms. Replace the main lobby reception desk to provide a lower section that meets current ADA height requirements.

Description	Cost Code	Quantity	Unit	Adjustment	Cost	Subtotal Cost
1 Replace door handles	2.2116	38.0	EA	1.00	\$1,182.80	\$44,946
2 Install tactile and Braille room signs	2.3617	20.0	EA	1.00	\$102.45	\$2,049
3 Replace reception desk	2.3513	18.0	LF	1.00	\$617.24	\$11,110
Maximum Allowable Construction Cost						\$58,106
Total Project Cost						\$77,862

Facility:	JAMES B. DELAMATER ACTIVITY CENTER	IDNO:	0321
Category:	3. Type 1:	05. Type 2:	A03.3. P/Class: 3.



Project Description

The handrails of stair 2 and stair 3 do not have the required extensions. Only the top and bottom treads of stair 2, stair 3, and stair 4 have a non-slip nosing.

Install handrail extensions at stair 2 and stair 3. Install non-slip nosing as required on the treads of stair 2, stair 3, and stair 4.

Description	Cost Code	Quantity	Unit	Adjustment	Cost	Subtotal Cost
1 Install handrail extensions	1.1211	4.0	Pair	1.00	\$406.25	\$1,625
2 Install non-slip nosing	2.3222	63.0	EA	1.00	\$86.33	\$5,439
Maximum Allowable Construction Cost						\$7,064
Total Project Cost						\$9,465

Facility:	JAMES B. DELAMATER ACTIVITY CENTER	IDNO:	0321
Category:	3. Type 1:	05. Type 2:	A03.2. P/Class: 3.



Project Description

Two sets of public men's and women's multi-stall restrooms are available in the building. One set of restrooms is on the first floor, and the second set is on the second floor. Both sets of multi-stall restrooms do not meet current ADA requirements. The accessible stalls are not equipped with vertical grab bars. The water supply and waste lines are not insulated to protect against contact. The toilet paper dispensers hang at incorrect heights. The toilet compartment door does not close properly in the second-floor men's multi-stall restroom.

Install vertical grab bars in the accessible stalls. Install pipe insulation beneath the lavatories on the water supply and waste lines to protect against contact. Relocate the toilet paper dispensers to meet current ADA clearances at both the horizontal and vertical grab bars. Replace the toilet compartment in the second-floor men's multi-stall restroom.

Description	Cost Code	Quantity	Unit	Adjustment	Cost	Subtotal Cost
1 Install vertical grab bars	2.3723	2.0	EA	1.00	\$168.63	\$337
2 Install pipe insulation	2.3725	2.0	EA	1.00	\$38.91	\$78
3 Relocate toilet paper dispensers	2.3713	2.0	EA	1.00	\$147.45	\$295
4 Replace toilet compartment	2.3739	1.0	Stall	1.00	\$1,011.94	\$1,012
Maximum Allowable Construction Cost						\$1,722
Total Project Cost						\$2,307

Facility: JAMES B. DELAMATER ACTIVITY CENTER IDNO: 0321

Category: 3. **Type 1:** 04. **Type 2:** A03.2. **P/Class:** 3.



Project Description

The Kinesiology and Dance Departments have their own dedicated men's and women's multi-stall restrooms. The restrooms are not ADA compliant. The size and layout of the restrooms do not allow for an accessible stall. Water supply and waste lines beneath the lavatories are not insulated to protect against contact. The soap dispensers, paper towel dispensers, mirrors, and toilet paper dispensers do not hang at the correct heights. The required clear floor space and turning space are not provided.

Renovate the men's and women's multi-stall restrooms in the Kinesiology and Dance Departments to bring them into compliance with current ADA requirements.

Description	Cost Code	Quantity	Unit	Adjustment	Cost	Subtotal Cost
1 Renovate multi-stall restrooms	2.1119	160.0	SF	1.00	\$530.65	\$84,904
Maximum Allowable Construction Cost						\$84,904
Total Project Cost						\$113,771

Facility:	JAMES B. DELAMATER ACTIVITY CENTER	IDNO:	0321
Category:	4. Type 1:	04. Type 2:	F14. P/Class: 3.

Project Description

The portion of the building to the west of the main gym does not meet the needs of the programs housed in the activity center. The spaces include men's and women's locker rooms, the Outdoor Center and bike shop, equipment room, janitorial and mechanical spaces, a laundry room, storage, and a staff locker room that is being used for storage. The Outdoor Center occupies space formerly used as an employee locker room. The layout of the space does not meet the needs of the Outdoor Center. The other set of employee lockers is currently being used for storage. The size of the bike shop is not adequate for the use. The men's and women's locker rooms do not meet current ADA requirements, and they are larger than the programs require. The locker rooms do not have ADA-accessible lockers identified, and no ADA seating is available. Each of the locker rooms includes an ADA-accessible stall, which consists of a shower, water closet, lavatory, and bench. The lavatory encroaches on the water closet's clear floor space, the stall does not have vertical grab bars, the soap dispenser and the toilet paper dispenser hang at the incorrect heights, and the water supply lines beneath the lavatories are not insulated to protect against contact. The group showers in the men's locker room are dated, and finishes are in poor condition. The walls have hard water stains on them, and the flooring is showing signs of wear. Staff reports that water pressure is poor in the locker rooms, and that the hot water is not consistent.

Renovate and reconfigure the area west of the main gym to better meet the programmatic needs of the activity center. Spaces in this area shall include men's and women's locker rooms, the Outdoor Center and bike shop, equipment storage, a staff lounge, a conference room, offices, janitorial space, laundry room, and storage. The renovation shall include upgrades to the lighting and plumbing systems.

Description	Cost Code	Quantity	Unit	Adjustment	Cost	Subtotal Cost
1 Renovate the western portion of the building (adj. for specialty spaces)	2.1118	16,000.0	SF	1.50	\$115.11	\$2,762,640
Maximum Allowable Construction Cost						\$2,762,640
Total Project Cost						\$3,701,938

JBD Activity Center Facility Condition Assessment

New Mexico State University FCA 2021 Facility Summary: 0321 · JAMES B. DELAMATER ACTIVITY CENTER

1600 STEWART ST., LAS CRUCES, NM 88003
Evaluation Date: 2021-04-07
Evaluator: JS

Evaluation Status: Evaluated

Location Data


Site Data			
Site acres:	0.00	No/type of parking spaces:	
Building Data			
Permanent building area:	113434 GSF	Number of floors:	2
Modular building area:	0 GSF	Modular buildings:	0.0% of GSF
Construction Dates			
Year Built:	1973	Building age:	48
Initial Construction Date:		Renovation/Addition 1:	
Renovation/Addition 2:		Renovation/Addition 3:	
FCI Data			
Building Type:	Education	Facility Class:	
Building Height:	Two Story	CRV:	\$53,881,150
Cost per GSF:	\$475.00	FCI Cost:	\$13,748,910
FCI Score:	0.255	FCI:	Poor

FCI Scoring: 0.00-0.050=Good 0.051-0.100=Fair Greater than 0.100=Poor

Assessment Score for JAMES B. DELAMATER ACTIVITY CENTER

Scoring Category	Possible Points	Actual	Earned	Percent Score (E/A)
The Site	244	94.0	73.0	<div><div></div></div> 77.7%
Physical Plant Assessment	367	305.0	227.5	<div><div></div></div> 74.6%
Adequacy and Environment	389	247.0	198.5	<div><div></div></div> 80.4%
Total	1000	646.0	499.0	<div><div></div></div> 77.2%

Excellent=90-100% Satisfactory=70-89% Borderline=50-69% Poor=30-49% Very Inadequate <= 29%



The James B. Delamater Activity Center stands toward the southern end of the New Mexico State University campus. The building is bound by grass fields on the south, the Aquatic Center to the west, South Locust Street and athletic fields to the east, and Stewart Street to the north. Several permit-only parking lots are within close proximity of the building. Off-site sidewalks run along both sides of South Locust Street and Stewart Street.

Access

The main pedestrian access point to the building resides at the northwest corner. Concrete pavers lie outside the main entrance doors and connect the main entrance to the sidewalk along Stewart Street and a parking lot to the west.

A vehicular ramp along the southwest corner of the building allows for service access to a large storage room. Vehicles must cross the adjacent field in order to reach the ramp. Staff reports that University grounds crews keep a utility vehicle in the storage room.

Site Development

Staff reports that the landscaped area east of the building floods during heavy rainstorms. The flooding causes water to pond against the east wall of the auxiliary gym.


The east wall and portions of the south and north walls of the building act as retaining walls.

A concrete plaza area lies adjacent to the main entrances of the building. The concrete paving is in good condition with no visible cracking or signs of settlement.

Safety / Security

Building-mounted light fixtures illuminate the main and secondary entrances into the building. Covered walkways along the west side of the building remain dark after dusk.

The building connects to the University's water, sewer, and electrical system by the underground tunnel system.



The James B. Delamater Activity Center is a two-story building that stands on a concrete slab-on-grade foundation. Portions of the first floor occur below the grade of the adjacent grass field and landscaped areas. A partial mechanical and electrical basement lie below the men's locker room.



Exterior

A concrete slab-on-grade foundation supports the building. The concrete slab appears to be in good condition with no visible cracking or settlement. A partial basement lies beneath the locker rooms in the western portion of the building and houses mechanical equipment.

The building is protected by a combination of modified bitumen roofing and membrane roofing. The modified bitumen roofing is in fair condition. The modified bitumen roofing on the main gym has been coated. The granules are beginning to wear off the cap sheet. The membrane roofing covers the lower roof section on the west side of the building. The membrane is in fair condition, and there is visual evidence that ponding occurs on the roof.

Exterior walls are concrete masonry unit (CMU) construction with a stucco finish. The stucco finish is in fair to poor condition. Several large cracks and missing chunks mar the stucco. Portions of the east, north, and south walls are below grade. Efflorescence is visible on the north and east walls of the auxiliary gym, indicating possible water seepage through the wall.

Exterior doors are a combination of hollow metal leaves in hollow metal frames, and anodized aluminum leaves in anodized aluminum storefront systems. All exterior doors open to the exterior and are equipped with panic devices. All doors function as required.

Windows have hollow metal frames with double-pane glazing. The main entrance has large storefront window systems. The windows are not operational. There are no visible signs of water leaks around the windows.

Interior

The main entrance into the building leads into a large lobby area at the northwest corner of the building. The lobby connects to the second floor by stairs and an elevator. A narrow corridor on the second floor allows spectators to watch racquetball matches without crowding the main circulation corridor.

Floor finishes in the building include carpet, vinyl composition tile (VCT), raised wood flooring, and exposed concrete. The wood flooring is installed in both gyms, the racquetball courts, and some of the exercise classrooms. It is in good condition with some wear along the door thresholds. The VCT flooring is in good condition with wear visible in high traffic areas. Carpet covers the floors in the office suites and spin room. Carpet in the office areas shows wear and stains in high traffic areas.

Interior walls consist of a mix of painted CMU, painted gypsum board, and painted concrete. The walls in the four racquetball courts are in fair to poor condition. Paint chips off the concrete due to the activity taking place in the courts. The walls in the office areas are in fair condition. Paint wears where

furniture rubs against the walls. The painted CMU walls are in fair condition with some visible wear.

Ceilings are a mix of exposed structure, suspended acoustic ceiling tiles, and painted gypsum board. The ceilings are in good condition, with no visible stains or cracks.

Interior doors consist of a mix of wooden leaves and hollow metal leaves hanging in hollow metal frames. Doors leading into the office suites and the weight room have large vision lites. Doors are in good condition and operate as required. Numerous doors have knob-style handles.

Several storage rooms throughout the building, ranging from small to large sizes, support the activities. A large equipment room stands west of the main gym. Office suites have limited storage. A former staff locker room in the southwest corner of the building was repurposed as a storage room.

Systems

Air handling units and multi-zone units provide temperature control. The mechanical equipment mounts on the roof and in penthouses. All the units date from the 1990s and are near or at the end of their useful life spans.

Public men's and women's multi-stall restrooms are available on the first and second floors of the building. The restrooms are newly renovated and in good condition. The Kinesiology and Dance Departments have their own dedicated men's and women's multi-stall restrooms, which are in fair condition. The finishes are dated and worn, and the restrooms do not meet current ADA requirements. The fixtures for all the restrooms function as required.

Men's and women's locker rooms are provided west of the main gym area. The locker rooms are dated and oversized for the needs of the programs as currently offered. Staff reports that many of the users of the activity center prefer to rent a locker from the pool building next door, rather than use the locker rooms in this building.

The building's main electrical equipment stands in an electrical vault in the basement. The main electrical equipment is aging but functions as needed. Fluorescent light fixtures illuminate the building. Light levels are adequate for the needs of the different spaces; however, the stairs along the south side of the building are poorly illuminated.

Occupancy sensors control the light fixtures in the main gym. Exterior doors have weather stripping.

Safety / Security


Staff offices and several of the exercise rooms have telephones. Staff members did not report any problems with the cell phone service inside the building.

A fire alarm system and smoke detectors help protect the building. Fire alarm pull stations and fire extinguishers hang along the main path of travel and in large occupied spaces. The building comes equipped with an automatic fire sprinkler system.

ADA and Code Compliance

The main entrance at the northwest corner of the building leads into a large lobby area. Stairs and an elevator in the lobby allow access to the second floor. The stairs along the south side of the building lack the required handrail extensions at the bottom landing. Accessible routes connect interior rooms and spaces to each other and to the main entrance. The entrances into the four racquetball courts do not meet current ADA requirements.

The public men's and women's restrooms on the first and second floors do not comply with current ADA requirements. The accessible stalls lack vertical grab bars. The toilet paper dispensers do not hang at the prescribed height above the grab bars. The men's and women's multi-stall restrooms in the Kinesiology and Dance Departments' office suites do not meet current ADA requirements, as they lack an accessible stall, and the restroom accessories do not hang at prescribed heights.



The James B. Delamater Activity Center is home to the Athletics and Kinesiology, and Dance Departments. Two departments have their own dedicated office suites and share some of the exercise rooms. The University's swim team has locker rooms and an office along the west side of the building.

The gyms, offices, and exercise rooms meet the needs of the programs and uses. Old locker rooms house the Outdoor Center and do not support the program well. A storage room houses the Outdoor Center's bicycle repair shop, which is too small and not an adequate space. Ceiling heights are appropriate in all spaces.

An indoor running track circles the auxiliary gym on the second floor.

The main and auxiliary gyms can be used for multiple activities. The main gym contains divider curtains that allow the space to be sectioned off into four areas. Most of the other spaces can be used only for their intended purpose.

A lack of windows limits natural lighting in the building. The weight room and second-floor offices on the north side of the building receive good natural light.

Staff reports that water ponds in the landscaped area along the east side of the building, causing water to seep through the walls.

Building Additions/Issues***1. Activity Center***

Constructed: 1973

Square Feet: 113434 GSF

Foundation/Slab/Structure: Concrete slab on grade with a partial basement

Roof: Modified bitumen and TPO membrane

Exterior Walls: CMU with a stucco finish

Fire Protection: Automatic fire sprinkler system

Site Plan**Review Participants**

John Spitz, ARC Evaluator